Page 3 of 3 Download

## Activity & Testing Detail - Progress

Monday, June 19th, 2023

## ACTIVITY DETAIL DATE SWP & SUBMERSIBLE CAMPAIGN

		Activities	Duration (Day/'s)	Area		Plan Start	Plan Finish	Actual Start	Actual Finish	Remarks
	1	Equipment Un-Preservation	1	Accord	ding	18 June 23	18 June 23	18 June 23	18 June 23	Done (According Scope of SWP Campaign)
	2	Electric Integrity Test (Pre- Power up Power Generation	1	C/D		19 June 23	19 June 23			
	3	Portable Genset Set-up	1	M/D		18 June 23`	18 June 23	18 June 23	_	Remaining Install Cable Control for F8 Detection (Install ACB at Switchgear Inc.3, Sensing VT, Synchroscope) - Continued
	4	All Pumps Venting Check	1	M/D -	C/D	18 June 23	18 June 23	18 June 23	18 June 23	Done (traced line, need tubing 25 m, elbow 6 ea, union 5 ea, 3/4", reducer
	5	SWP-B Installation	1	SC/D		19 June 23	20 June 23			SWP-B Installation Waiting Engineering TQ
	6	Submersible Pump Installation	1	SC/D		19 June 23	20 June 23	19 June 23	19 June 23	Completed
	7	Testing SWP - B of Machinery and Control System	2	SC/D		21 June 23	23 June 23			See at SWP-B Installation
	8	Testing Submersible Pump of Machinery and Control System	1	SC/D		21 June 23	22 June 23			
	9	DEG flame detector (changeover cpy's to vendor's)	1	C/D		19 June 23	19 June 23			Series with Testing SWP-B (Cooling System)
	10	Exercise Cooling System SWP	1	SC/D -	C/D	19 June 23	19 June 23			
	11	Synchronization Diesel Generator Installation and Testing.	1	C/D		20 June 23	21 June 23			
	12	Analyze & Observe of Pumps Venting Header to recheck line sizing sufficient.	1	M/D -	C/D	18 June 23	18 June 23	18 June 23	_	Traced line, need tubing 25 m, elbow ( ea, union 5 ea, 3/4" , reducer 1" - Waiting reroute plot plan Drawing
Puncl	ı Lis	t Description		Status	Rer	narks/Re	sult			
HVAC		Software Software		Open			II at Onsho			
		Conditioning		Open			II at Onsho			
Packa		SWP B Malfunction		•					be test at 0	Offshore on SWP
		At MCC		Open					from Engin	eering
Room	-	Ivianiunction		Open	Will	l be Insta	ll at Offsho	re		
DEG-I	PMS	Permissive/ESD DEG (NC -> NO)	to Start	Open	Will	be rectif	y at Offsho	re		
		Equipment Unpres	servation 10	00%						
lectric Integrity Test (Pre-Power up Power Generation			neration 0%	6						
Portable Genset Set-up  All Pumps Venting Check				)%						
				00%						
		SWP-B In	stalation 0%	6						
		Submersible Pump Ins								
-										
16	estin	g SWP-B of Machinery and Contro	i System U7	6						
esting	Sub	omersible Pump of Machinery and	Control 0%	6						
DEG	Flam	ne Detector (Change Over CPY's to	Vendor's 0%	6						
		Exercise Cooling Syst	em SWP 0%	6						
Synchronization Diesel Generator Installation and				6						
Ana	lyze	and Observe of Pumps Venting He	ader to	)%						
			0	10	2	20	30	40 5	0 60	70 80 90 100
					Per	centage p	er-Activities			
		OVERAL								
									Progress	39.00%

OVERALL PERCENTAGE FOR ACTIVITY & TESTING SWP CAMPAIGN JUNE 17<sup>th</sup>, 2023 - JUNE 24<sup>th</sup>, 2023

Remaining 61.00%

